COMPLETION REPORT

1	Name of the work	**Improvements and Construction of CC roads at Ganesha Saw mill road cross roads T. Dasarahalli ward no. 15**
2	Sanctioned Estimate No. & Date	EE/DD/AS/629/17-18 Date 20-12-17 CE/DZ/TS/465/17-18 Date 26-12-17
3	Head of Account which is chargeable	P-Code 3261
4	Instrument Order NO. & Date	BBMP/EE/DD/WO/185/2017-18
5	Name Of Contractor	**KRIDL** No. 280 59th Cross 17th 'C' Main Road 3rd 'J' Block Rajajinagar
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	Under progress UGD work + hut fine and after election Code of Conduct Date anounced.
7	Measurement recorded in	Page No 67401 to 67406/1 MB No 675/17-18
8	Check Measurement of the Asst	Archan Siddaram Jadhava
9	Name of the office/official in charge of the work	EE
10	a) Asst. Eng/junior Eng	Archana Siddaram Jadhava
	b) Asst. Exe Engineer	Shivakumar odeyar.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
2,00000/-	1999436-00 19,99,445=00	—	~~5641-00~~ 555=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanegara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner